

P.c.	Cinnost	Zacatek	Konec	Cinnost	2020												2021											
					MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	E		
1.	Predinvesticni cinnosti a pripravne prace	06MAR20 A	28FEB20		28FEB20 A																							
1.1.	Podpis zmluvy s vybranim zhotovitelom	06MAR20 A	10MAR20	OBJ, GD	10MAR20 A																							
1.3.	Dokumentacia pre realizaciju stavby (DRS)	10MAR20 A	08JUN20	GD	08JUN20 A																							
1.4.	Pripomienky zadavatele k PD, odsuhlasenie	08JUN20 A	30JUN20	OBJ	30JUN20 A																							
1.5.	Prevzatie staveniska a zahajenie prac	11MAY20 A	12MAY20	GD, OBJ	12MAY20 A																							
1.6.	Montaz zariadenia staveniska, oplatenie a zabery	12MAY20 A	29MAY20	GD	29MAY20 A																							
2.	Prelozky sieti	17FEB20 A	31MAR20		31MAR20 A																							
2.1.	Prelozky rozvody vody	17FEB20 A	20MAR20		20MAR20 A																							
2.2.	Prelozky kanalizacie	03MAR20 A	20MAR20		20MAR20 A																							
2.3.	Ine prelozky a opravy sieti	16MAR20 A	31MAR20		31MAR20 A																							
3.	Stavebne prace	20FEB20 A	30JUL21 A		30JUL21 A																							
3.1.	Zariadenie staveniska pre objednavatele - SD	20FEB20 A	28FEB20		28FEB20 A																							
3.2.	Prace HSV	20FEB20 A	26FEB21		26FEB21 A																							
3.2.1.	Zemne prace	20FEB20 A	13MAR20		13MAR20 A																							
3.2.2.	Kanalizacia a uzemnenie objektu	24FEB20 A	20MAR20		20MAR20 A																							
3.2.3.	Zakladanie, piloty objektu, izolacie	24FEB20 A	08MAY20		08MAY20 A																							
3.2.4.	Betonarske prace, ZB, stropy	20APR20 A	12FEB21		12FEB21 A																							
3.2.5.	Murovanie - obvodove steny a priecky	15JUN20 A	11JAN21		11JAN21 A																							
3.2.6.	Podlahy, omietky	21SEP20 A	29JAN21		29JAN21 A																							
3.2.7.	Strecha, stresne konstrukcie a stresny plast	14DEC20 A	26FEB21		26FEB21 A																							
3.3.	Prace P S V	07SEP20 A	12JUL21 A		12JUL21 A																							
3.3.1.	Vyplne otvorov - okna	07SEP20 A	08DEC20		08DEC20 A																							
3.3.2.	SDK priecky a stropy - konstrukcie	02NOV20 A	15JAN21		15JAN21 A																							
3.3.3.	Zaklop priecky	01OCT20 A	26FEB21		26FEB21 A																							
3.3.4.	Dlazby a obklady	12OCT20 A	22MAR21		22MAR21 A																							
3.3.5.	Malby a natery	15FEB21 A	28MAY21		28MAY21 A																							
3.3.6.	Fasada, vratane vsetkych vrstiev	08FEB21 A	28JUN21		28JUN21 A																							
3.3.7.	Zamocnicke prace, kompletacia	15FEB21 A	28MAY21		28MAY21 A																							
3.3.8.	Dodavka a montaz dvere, kompletacia	05APR21 A	12JUL21 A		12JUL21 A																							
3.4.	Prace TZB - domova technika	19OCT20 A	30JUL21 A		30JUL21 A																							
3.4.1.	Rozvody voda, kanalizacie, elektro	19OCT20 A	08MAR21		08MAR21 A																							
3.4.2.	Trafostanica - montaz a kompletacia	12OCT20 A	07DEC20		07DEC20 A																							
3.4.3.	Vytah - dodavka a montaz	01MAR21 A	28MAY21		28MAY21 A																							
3.4.4.	Rozvody VZT objektu	07DEC20 A	31MAR21		31MAR21 A																							

Start date	06MAR20
Finish date	15SEP21
Data date	15SEP21
Project title	NsP, Trencin
Page number	1A
© Primavera Systems, Inc.	

odovzdavanie PD zhotoviteľa sa predpoklada po castiach, prip. stavebných profesiach alebo stavebných objektoch

Date	Revision	Checked	Approved

- Early bar
- Progress bar
- Critical bar
- Summary bar
- ◆ Start milestone point
- ◆ Finish milestone point

